

DDUGJY: Status of Rural Electrification in Andhra Pradesh

(Status as on 30.11.2017)

I. Village Electrification (Nos.)

Total inhabited villages (As per census 2011) - 26286
State has reported all villages as electrified

II. Deendayal Upadhyaya Gram Jyoti Yojana (DDUGJY) (as on 30.11.2017)

a. RE projects (erstwhile RGGVY):

Plan	No. of projects	Amount sanctioned (Rs Cr)	Amount disbursed (Rs Cr)	Intensive Electrification of UE Villages (Nos.)		Electrification of BPL Households (Nos.)		Substation (Nos)				Status of closure
				Scope	Achmt.	Scope	Achmt.	New		Aug.		
								Scope	Achmt.	Scope	Achmt.	
X	12	460.45	460.45 (100%)	14333	14333 (100%)	1771878	1771878 (100%)	05	05 (100%)	16	16 (100%)	All projects closed
XI	4	95.77	96.66 (101%)	1781	1781 (100%)	226084	226084 (100%)	03	03 (100%)	-	-	
DDG XI	57	16.61	14.27 (86%)	-	-	2225	1884 (85%)	-	-	-	-	All Commissioned
DDG XII	205	49.18	19.96 (41%)	-	-	6627	5574 (84%)	-	-	-	-	178 Commissioned
Total	278	622.00	591.35 (95%)	16114	16114 (100%)	2006814	2005420 (100%)	08	08 (100%)	16	16 (100%)	

b. New projects Total Rs. 941.13 crore has been sanctioned for Grid & Off grid projects as per detail below:

i. DDUGJY Grid: 16 projects for Rs. 921.78 Crore have been sanctioned. All projects have been awarded and work in progress. The Component wise financial & Physical details are as under

Financial -

(Rs Crore)

Electrification of Un-electrified Villages	SAGY	Metering	Rural Household Access	System. Strengthening	Feeder Separation	PMA Charges	Total
-	10.07	7.27	409.73	490.13	0.00	4.59	921.78

State has drawn Rs. 200.06 cr. so far

PHYSICAL SCOPE & ACHIEVEMENT

Parameter	Intensive Electrification of Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation (Nos)		Distribution Transformers (Nos)	Lines (CKT KMs)				Energy Meters (Nos)		
				New	Aug.		LT line	Feeder Segregation	11 KV	33 & 66 KV Line	Consumer	DTR	Feeder
Scope	14822	38	713045	132	-	20355	9356	-	6697	961	15779	3693	425
Ach (%)	14269 (96%)	34 (89%)	705631 (99%)	62 (46%)	-	7350 (36%)	4256 (45%)	-	512 (0.7%)	344 (35%)	-	-	-

ii. DDUGJY Off-Grid:

Projects for a cost of Rs 19.35 Crore have been sanctioned, for release of connections to 2106 BPL Households. No fund has been drawn by state.

III. Saubhagya:

a. Household Electrification status:

i. Un-electrified Households as on 10th Oct, 2017	- 17492
ii. Subsequent electrification under various schemes (inc. Saubhagya)	- 17480
iii. Balance un-electrified households as on date	- 12

b. States are yet to submit following:

- i. Letter of Intent for participation in Saubhagya
- ii. Request for adhoc advance
- iii. Submission of DPRs in web portal
- iv. Date of launching of Saubhagya at State level
- v. Communication plan and awareness campaign at site
- vi. Schedule for organizing camps covering cluster of villages/Panchayat for households electrification
- vii. Development of mobile App to facilitate release of connection on the spot
- viii. Deployment of dedicated manpower for implementation and appointment of PMA, if required
- ix. Monthly/Quarterly target at District/Division/Sub Division level