

# DDUGJY: Status of Rural Electrification in Madhya Pradesh

(Status as on 30.11.2017)

## 1. Village Electrification (Nos.)

a. Total inhabited villages (as per Census 2011)	-	51929
b. Un-electrified Villages as on 01.04.2015	-	472
c. Villages electrified during 2015-16 & 2016-17	-	373
d. Electrified during 2017-18 (upto30.11.2017)	-	16
e. Villages Un-inhabited	-	49
f. Balance Un-electrified villages as on 30.11.2017	-	34
▪ Through grid (all awarded)	-14	
▪ Through off-grid (all yet to be awarded)	-20	

## 2. DeendayalUpadhyaya Gram JyotiYojana (DDUGJY)(as on 30.11.2017)

### A. RE projects (erstwhile RGGVY):

Plan	No. of projects	Amount sanctioned (Rs Cr)	Amount disbursed (Rs Cr)	Intensive Electrification of UE Villages (Nos.)		Electrification of BPL Households (Nos.)		Substation (Nos)				Status of closure
				Scope	Achmt	Scope	Achmt	New		Aug		
								Scope	Achmt	Scope	Achmt	
X	8	502.58	481.54 (96%)	9554	9554 (100%)	288184	288184 (100%)	04	04 (100%)	32	27 (84%)	closed
XI	44	2358.04	1796.33 (76%)	37983	28845 (76%)	1520487	1157204 (76%)	01	01 (100%)	40	31 (78%)	8 project closed
XII	34	1430.93	871.39 (61%)	25759	17343 (67%)	863166	444879 (52%)	34	22 (65%)	132	122 (92%)	ongoing
DDG XI	25	27.17	12.42 (46%)	-	-	2303	2410 (100%)	-	-	-	-	All Commissioned
<b>Total</b>	<b>111</b>	<b>4318.73</b>	<b>3161.68 (73%)</b>	<b>73296</b>	<b>55742 (76%)</b>	<b>2674140</b>	<b>1892677 (71%)</b>	<b>39</b>	<b>27 (69%)</b>	<b>204</b>	<b>180 (88%)</b>	<b>69 projects closed</b>

### B. New projects: Total Rs. 2946.21crore has been sanctioned for Grid & Off grid projects as per detail below:

- a. **DDUGJY Grid:** 50 projects for **Rs. 2885.28** Crore have been sanctioned. All sanctioned except 2 projects for which going on departmental basis. The Component wise financial & Physical details are as under:

#### Financial -

(RsCrore)

Electrification of Un-electrified Villages	SAGY	Metering	Rural Household Access	System. Strengthening	Feeder Separation	PMA Charges	Total
47.72	9.47	410.72	1053.31	530.19	819.52	14.35	2885.28

**State has drawn Rs. 271.11 cr. so far**

### **PHYSICAL SCOPE & ACHIEVEMENT**

Parameter	Intensive Electrification of Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation (Nos)		Distribution Transformers (Nos)	Lines (CKT KMs)				Energy Meters (Nos)		
				New	Aug.		LT line	Feeder Segregation	11 KV	33&66 KV Line	Consumer	DTR	Feeder
<b>Scope</b>	25662	40	532388	135	614	28093	11753	13747	9101	1172	1297707	8652	999
<b>Ach (%)</b>	320 (1%)	-	10956 (2%)	2 (1%)	59 (10%)	628 (2%)	893 (8%)	577 (4%)	527 (6%)	5	17890 (1%)	-	106 (11%)

**b. DDUGJY Off-Grid:**

Projects for a cost of Rs60.93Crore have been sanctioned, for release of connections to 7100BPL Households. Works in progress and no fund has been drawn by State.

**3. Saubhagya:**

**a. Household Electrification status:**

**(Nos. in Lakhs)**

i. Un-electrified Households as on 10 <sup>th</sup> Oct, 2017	- 45.06
ii. Subsequent electrification under various scheme (inc. Saubhagya)	- 0.45
iii. Balance un-electrified households as on date	- 44.61

**b. States are yet to submit following:**

- i. Request for adhoc advance
- ii. Submission of DPRs in web portal
- iii. Date of launching of Saubhagya at State level
- iv. Communication plan and awareness campaign at site
- v. Schedule for organizing camps covering cluster of villages/Panchayat for households electrification
- vi. Development of mobile App to facilitate release of connection on the spot
- vii. Deployment of dedicated manpower for implementation and appointment of PMA, if required
- viii. Monthly/Quarterly target at District/Division/Sub Division level