

# Status of Rural Electrification in Uttar Pradesh

(Status as on 31.10.2017)

## I. Village Electrification (Nos.)

a. Total inhabited villages (as per Census 2011)	- 97813
b. Un-electrified Villages as on 01.04.2015	- 1529
c. Villages electrified during 2015-16 & 2016-17	- 1467
d. Electrified during 2017-18 (upto31.10.2017)	- 09
e. Uninhabited Villages	- 53
f. Balance Un-electrified villages as on 31.10.2017	- Nil

## II. Household Electrification status as reported by State: (Nos. in Lakhs)

a. Total Rural Households	- 291.48
b. Households electrified	- 155.98
c. Balance Rural Households to be electrified as on 31.10.2017	- 135.50

## III. DeendayalUpadhyaya Gram JyotiYojana (DDUGJY)(as on 31.10.2017)

### A. RE projects(erstwhile RGGVY):

Plan	No of projects	Amount Sanctioned (Rs. Cr)	Amount Disbursed (Rs. Cr)	Intensive Electrification of Villages (Nos.)		Electrification of BPL Households (Nos.)		Substation (Nos)				Remarks
				Scope	Ach	Scope	Ach	New		Aug		
								Scope	Ach	Scope	Ach	
X	64	3746.31	3635.83 (97%)	2991	2991 (100%)	902513	901231 (100%)	206	203 (99%)	285	281 (99%)	All (except Unnao) closed
XI	22	4826.89	2775.84 (58%)	19271	14695 (76%)	1015843	614419 (60%)	02	02 (100%)	177	127 (72%)	Ongoing
XII	64	7282.81	3679.60 (51%)	68289	31682 (46%)	3233994	958695 (30%)	21	02 (10%)	202	115 (57%)	Ongoing
DDG	25	38.84	12.62 (33%)	-	-	1918	887 (46%)	-	-	-	-	20 Commissioned,
<b>Total</b>	<b>175</b>	<b>15894.85</b>	<b>10103.90 (64%)</b>	<b>90551</b>	<b>49368 (55%)</b>	<b>5154268</b>	<b>2475232 (48%)</b>	<b>229</b>	<b>207 (90%)</b>	<b>664</b>	<b>523 (79%)</b>	

### B. New projects:

- i. DDUGJY Grid: 75 projects for **Rs. 6946.51** Crore have been sanctioned, awarded and work in progress. The Component wise financial & Physical details are as under:

#### Financial -

(RsCrore)

Electrification of Un-electrified Villages	SAGY	Metering	Rural Household Access	System. Strengthening	Feeder Separation	PMA Charges	Total
9.48	59.74	294.10	1143.15	2147.76	3257.72	34.56	6946.51

State has drawn **Rs. 854.50 cr.** so far

## PHYSICAL SCOPE & ACHIEVEMENT

Parameter	Intensive Electrification of Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation (Nos)		Distribution Transformers (Nos)	Lines (CKT KMs)				Energy Meters (Nos)		
				New	Aug.		LT line	Feeder Segregation	11 KV	33&66 KV Line	Consumer	DTR	Feeder
<b>Scope</b>	<b>16639</b>	<b>92</b>	<b>58132</b>	<b>237</b>	<b>753</b>	<b>70227</b>	<b>7180</b>	<b>31485</b>	<b>12558</b>	<b>6592</b>	<b>855839</b>	<b>45743</b>	<b>3228</b>
<b>Ach (%)</b>	<b>-</b>	<b>38 (40%)</b>	<b>503 (1%)</b>	<b>9 (4%)</b>	<b>133 (18%)</b>	<b>1463 (2%)</b>	<b>87 (1%)</b>	<b>3700 (12%)</b>	<b>293 (2%)</b>	<b>-</b>	<b>360697 (42%)</b>	<b>1921 (4%)</b>	<b>933 (29%)</b>