

DDUGJY: Status of Rural Electrification in Karnataka

(Status as on 30.11.2017)

1. Village Electrification (Nos.)

a. Total inhabited villages (as per Census 2011)	-	27397
b. Un-electrified Villages as on 01.04.2015	-	39
c. Villages electrified during 2015-16 & 2016-17	-	14
d. Electrified during 2017-18 (upto 30.11.2017)	-	17
e. Balance Un-electrified villages as on 30.11.2017	-	08
• through grid (all awarded)	-	02
• through off-grid	-	06

2. Deendayal Upadhyaya Gram Jyoti Yojana (DDUGJY) (as on 30.11.2017)

a. RE projects (erstwhile RGGVY):

Plan	No. of project	Amount Sanctd (Rs Cr)	Amount disbursed (Rs Cr)	Intensive Electrification of UE Villages (Nos.)		Electrification of BPL Households (Nos.)		Substation (Nos.)		Status of closure
				Scope	Achmt	Scope	Achmt.	Augmentation		
								Scope	Achmt.	
X	17	563.48	548 (97%)	16518	16518 (100%)	632667	632667 (100%)	-	-	All project closed
XI	10	362.30	354.40 (98%)	6264	6264 (100%)	261374	261374 (100%)	05	05 (100%)	All project closed
XII	9	99.53	47.00 (47%)	9205	5200 (56%)	130785	130785 (100%)	-	-	All Awarded
DDG(XII)	37	27.50	5.30 (19%)			2540	284 (10%)	-	-	8 commissioned
Total	73	1052.81	954.70 (91%)	31987	27982 (87%)	1027366	1025110 (100%)	05	05 (100%)	

b. New projects: Total Rs. 1755.13 crore has been sanctioned for Grid & Off grid projects as per detail below:

i. DDUGJY Grid: 31 projects for Rs. 1754.52 Cr have been sanctioned. All works (except Metering Component for GESCOM) awarded. The Component wise financial & Physical details are as under:

Financial -

								(Rs Crore)	
Electrification of Un-electrified Villages	SAGY	Metering	Rural Household Access	System. Strengthening	Feeder Separation	PMA Charges	Total		
23.17	55.09	444.96	228.42	264.39	729.76	8.73	1754.52		

State has drawn Rs 105.37 cr. so far

PHYSICAL SCOPE & ACHIEVEMENT

Parameter	Intensive Electrification of Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation (Nos)		Distribution Transformers (Nos)	Lines (CKT KMs)				Energy Meters (Nos)		
				New	Aug.		LT line	Feeder Segregation	11 KV	33 & 66 KV Line	Consumer	DTR	Feeder
Scope	21023	150	297788	04	05	12214	5271	12502	2718	39	1750404	24400	5582
Ach (%)	-	-	-	-	-	04	22	88 (1%)	135 (5%)	-	-	-	-

ii. DDUGJY Off-Grid:

Projects for a cost of Rs 0.61 Crore have been sanctioned, for release of connections to 123 BPL Households. Works in progress and no fund has been drawn by State.

3. Saubhagya:

a. Household Electrification status:

i. Un-electrified Households as on 10th Oct, 2017	-	6.80
ii. Subsequent electrification under various scheme (inc. Saubhagya)	-	0.10
iii. Balance un-electrified households as on date	-	6.70

b. States are yet to submit following:

- i. Letter of Intent for participation in Saubhagya
- ii. Request for adhoc advance
- iii. Submission of DPRs in web portal
- iv. Date of launching of Saubhagya at State level
- v. Communication plan and awareness campaign at site
- vi. Schedule for organizing camps covering cluster of villages/Panchayat for households electrification
- vii. Development of mobile App to facilitate release of connection on the spot
- viii. Deployment of dedicated manpower for implementation and appointment of PMA, if required
- ix. Monthly/Quarterly target at District/Division/Sub Division level