

DDUGJY: Status of Rural Electrification in Nagaland

(Status as on 30.11.2017)

1. Village Electrification (Nos.)

a. Total inhabited villages(as per Census 2011)	-	1400
b. Un-electrified Villages as on 01.04.2015	-	82
c. Villages electrified during 2015-16 to 2017-18	-	78
d. Un-inhabited villages	-	04
e. Balance Un-electrified villages	-	NIL

2. DeendayalUpadhyaya Gram JyotiYojana (DDUGJY)(as on 30.11.2017)

a. RE projects(erstwhile RGGVY):

Plan	No. of projects	Amount sanctioned (Rs Cr)	Amount disbursed (Rs Cr)	Intensive Electrification of UE Villages (Nos.)		Electrification of BPL Households (Nos.)		Substation (Nos)				Status of closure
				Scope	Achmt	Scope	Achmt	New	Achmt.	Aug	Achmt.	
X	2	40.23	40.23 (100%)	278	278 (100%)	9413	9413 (100%)	02	02 (100%)	02	02	All projects completed & closed
XI	9	226.08	226.08 (100%)	874	874 (100%)	45071	45071 (100%)	08	08 (100%)	25	25 (100%)	
XII	11	92.31	27.69 (30%)	797		39314		01	-	04	-	Ongoing
Total	22	358.63	294.01 (82%)	1949	1152 (59%)	93798	54484 (58%)	11	10 (98%)	31	27 (87%)	11 projects closed

b. New projects:

DDUGJY Grid: 11 projects for **Rs. 84.54**Crore have been sanctioned. Departmental execution allowed& works in progress. The Component wise financial & Physical details are as under:

Financial -

(RsCrore)

Electrification of Un-electrified Villages	SAGY	Metering	Rural Household Access	System. Strengthening	Feeder Separation	PMA Charges	Total
41.41	0.76	9.99	5.45	26.51	-	0.42	84.54

State has drawn Rs. 32.28 Cr. so far

PHYSICAL SCOPE & ACHIEVEMENT

Parameter	Intensive Electrification of Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation (Nos)		Distribution Transformers (Nos)	Lines (CKT KMs)				Energy Meters (Nos)		
				New	Aug.		LT line	Feeder Segregation	11 KV	33&66 KV Line	Consumer	DTR	Feeder
Scope	1102	2	21543	03	-	115	104	-	238	43	-	614	191
Ach (%)	-	-	-	-	-	81 (70%)	78 (75%)	-	188 (79%)	-	-	-	-

3. Saubhagya:

a. Household Electrification status:

(Nos. in Lakhs)

i.	Un-electrified Households as on 10 th Oct, 2017	-	1.093
ii.	Subsequent electrification under various scheme (inc. Saubhagya)	-	0.004
iii.	Balance un-electrified households as on date	-	1.089

b. States are yet to submit following:

- i. Request for adhoc advance
- ii. Submission of DPRs in web portal
- iii. Date of launching of Saubhagya at State level
- iv. Communication plan and awareness campaign at site
- v. Schedule for organizing camps covering cluster of villages/Panchayat for households electrification
- vi. Development of mobile App to facilitate release of connection on the spot
- vii. Deployment of dedicated manpower for implementation and appointment of PMA, if required
- viii. Monthly/Quarterly target at District/Division/Sub Division level