

# Status of Rural Electrification in Uttar Pradesh

(Status as on 30.06.2017)

## I. Village Electrification (Nos.)

a. Total inhabited villages (as per Census 2011)	- 97813
b. Un-electrified Villages as on 01.04.2015	- 1529
c. Villages electrified during 2015-16 & 2016-17	- 1467
d. Electrified during 2017-18 (upto 30.06.2017)	- 03
e. Uninhabited Villages	- 53
f. Balance Un-electrified villages as on 30.06.2017	- 06
(All villages Awarded, to be electrified though off- gird by July 2017)	

## II. Household Electrification status as reported by State: (Nos. in Lakhs)

a. Total Rural Households	- 301.06
b. Households electrified	- 150.42
c. Balance Rural Households to be electrified as on 30.06.2017	- 150.64

## III. Deendayal Upadhyaya Gram Jyoti Yojana (DDUGJY)(as on 30.06.2017)

### A. RE projects (erstwhile RGGVY):

Plan	No of projects	Amount Sanctioned (Rs. Cr)	Amount Disbursed (Rs. Cr)	Intensive Electrification of Villages (Nos.)		Electrification of BPL Households (Nos.)		Remarks
				Scope	Ach	Scope	Ach	
X	64	3746.31	3635.83 (97%)	2991	2991 (100%)	902513	901231 (100%)	All projects closed except Unnao
XI	22	4769.11	2540.10 (53%)	19271	14200 (74%)	1015843	566249 (56%)	Ongoing
DDG	25	38.84	12.62 (33%)			1918		20 Commissioned
XII	64	7282.81	3245.66 (45%)	68289	25976 (38%)	3529494	643129 (18%)	Ongoing
<b>Total</b>	<b>175</b>	<b>15837.08</b>	<b>9434.21 (60%)</b>	<b>90551</b>	<b>43167 (48%)</b>	<b>5449768</b>	<b>2110609 (39%)</b>	

### B. New projects: (Rs. 6946.51 Cr. sanctioned)

75 projects with a cost of Rs **6946.44** Crores have been sanctioned under DDUGJY as detailed below:

UEV Electrification works	: Rs 9.48 Cr;	Feeder segregation	: Rs 3257.72 Cr
Metering	: Rs 294.10 Cr;	System Strengthening & RHHs	: Rs 3290.91 Cr
SAGY	: Rs 59.74 Cr;	PMA charges	: Rs 34.56 Cr

**Award Status:** All projects have been awarded.

**Fund release:** Rs. 722.08 Cr has been released.