

DDUGJY: Status of Rural Electrification in Uttar Pradesh

(Status as on 30.11.2017)

1. Village Electrification (Nos.)

a. Total inhabited villages (as per Census 2011)	- 97813
b. Un-electrified Villages as on 01.04.2015	- 1529
c. Villages electrified during 2015-16 & 2016-17	- 1467
d. Electrified during 2017-18 (upto30.11.2017)	- 09
e. Uninhabited Villages	- 53
f. Balance Un-electrified villages as on 30.11.2017	- Nil

2. DeendayalUpadhyaya Gram JyotiYojana (DDUGJY)(as on 30.11.2017)

A. RE projects(erstwhile RGGVY):

Plan	No of projects	Amount Sanctioned (Rs. Cr)	Amount Disbursed (Rs. Cr)	Intensive Electrification of Villages (Nos.)		Electrification of BPL Households (Nos.)		Substation (Nos)				Remarks
				Scope	Ach	Scope	Ach	New		Aug		
								Scope	Ach	Scope	Ach	
X	64	3746.31	3635.83 (97%)	2991	2991 (100%)	902513	901231 (100%)	206	203 (99%)	285	281 (99%)	All (except Unnao) closed
XI	22	4826.89	2879.14 (61%)	19271	15045 (78%)	1015843	633307 (62%)	02	02 (100%)	167	127 (72%)	Ongoing
XII	64	7282.81	3812.02 (52%)	68289	32967 (48%)	3233994	1040663 (32%)	21	02 (10%)	202	122 (58%)	Ongoing
DDG XI	25	38.84	12.62 (33%)	-	-	1918	887 (46%)	-	-	-	-	20 Commissioned,
Total	175	15894.85	10339.61 (65%)	90551	51003 (56%)	5154268	2576088 (50%)	229	207 (90%)	654	530 (79%)	

B. New projects:

- i. DDUGJY Grid: 75 projects for **Rs. 6946.51** Crore have been sanctioned, awarded and work in progress. The Component wise financial & Physical details are as under:

Financial -

(RsCrore)

Electrification of Un-electrified Villages	SAGY	Metering	Rural Household Access	System. Strengthening	Feeder Separation	PMA Charges	Total
9.48	59.74	294.10	1143.15	2147.76	3257.72	34.56	6946.51

State has drawn Rs. 935.98 cr. so far

PHYSICAL SCOPE & ACHIEVEMENT

Parameter	Intensive Electrification of Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation (Nos)		Distribution Transformers (Nos)	Lines (CKT KMs)				Energy Meters (Nos)		
				New	Aug.		LT line	Feeder Segregation	11 KV	33&66 KV Line	Consumer	DTR	Feeder
Scope	16639	92	58132	237	753	70227	7180	31485	12558	6592	855839	45743	3228
Ach (%)	574 (3%)	38 (40%)	521 (1%)	9 (4%)	133 (18%)	1463 (2%)	87 (1%)	3700 (12%)	292 (2%)	-	207697 (24%)	1921 (4%)	933 (29%)

3. Saubhagya:

a. Household Electrification status:

i. Un-electrified Households as on 10 th Oct, 2017	-	146.441
ii. Subsequent electrification under various scheme (inc. Saubhagya)	-	0.522
iii. Balance un-electrified households as on date	-	145.919

b. States are yet to submit following:

- i. Request for adhoc advance
- ii. Submission of DPRs in web portal
- iii. Date of launching of Saubhagya at State level
- iv. Communication plan and awareness campaign at site
- v. Schedule for organizing camps covering cluster of villages/Panchayat for households electrification
- vi. Development of mobile App to facilitate release of connection on the spot
- vii. Deployment of dedicated manpower for implementation and appointment of PMA, if required
- viii. Monthly/Quarterly target at District/Division/Sub Division level